

Cuyamaca College Facilities Update November 8, 2018



Student Services & Administration Building

Funding:

- Prop V

Design:

- 100% Construction Drawings in progress.

DSA Submittal

- Mid-November 2018

Bidding/Award:

- Anticipated Summer 2019

Construction:

- Anticipated Fall 2019-2021

Status:

- Finalize landscaping design.



Central Park

Funding:

- Prop V

Design:

- To be completed with the Student Services & Administration Project. 100% Construction Drawings in progress.

Bidding/Award:

- Anticipated Summer 2019

Construction:

- Anticipated Fall 2019-2021

Status:

- Finalize landscaping design.



Building I – Student/Veterans Center Renovation

Funding:

- Prop V

Design:

- Complete

Bidding/Award:

- Bid Opening Nov. 2nd

DSA Submittal


- Approved on September 21, 2018

Construction:

- Late December 2018 - June 2019

Status:

- Relocate staff in December to the Annex Modular Buildings behind Building B.



Ornamental Horticulture / M Remodel

Funding:

- Prop V

Design:

- 100% Construction Documents

DSA Submittal:

- Approved– Nov 2018

Bidding/Award:

- December 2018 to March 2019

Construction:

- April 2019-August 2020 (16 months)

Status:

- Design of interim housing modular offices for staff & faculty relocation behind the CDC building and site utilities infrastructure.



Building H (Title III) – Biology & Chemistry Labs

Funding:

- Title III/Prop V

Design:

- 100% Construction Documents for utilities and site improvements

DSA

- Anticipated Approval – Mid-Nov 2018

Bidding/Award:


- November 2018 to February 2019

Construction:

- Anticipated Spring / Summer 2019

Status:

- Modular building design 50% construction documents.



Central Plant & Year 5 Energy Upgrades

Funding:

- Prop V, Prop 39 & SDG&E

Design:

- 100% Construction Documents

DSA Submittal

- Submitted September 18, 2018

Bidding/Award:


- January 2019 to March 2019

Construction:

- Summer 2019 – March 2020 (9 months)

Status:

- DSA comments are being addressed by engineer of record



Building D Renovation

Funding:

- Prop V

Scope:

- Remove carpet install epoxy floor in office area
- Paint offices & doors and install new roller shades
- Install lower window insulation and new canopy for sun shading including landscaping
- Clean all ductwork
- Install new ceiling tiles

Design:


- 100% Complete

Bidding/Award:

- October 2018 to November 2018

Construction:

- Late December 2018 – January 2019



Questions

